



## **CHEROKEE COUNTY ROADWAY CAPITAL PROGRAM MANAGEMENT**

### **PROJECT STATUS REPORT**

**April 28, 2023**

No.	Project No.	Project Name	Description	Contractor	Notice to Proceed	Contract Days	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
1	72068	SR 140 at East Cherokee Dr	Intersection Improvement	Summit Construction & Development LLC	12/7/2020	365	4/30/2023	\$ 4,028,297.70	\$ 3,846,315.66	95.5%	Contractor complete. Awaiting final walk-thru with GDOT.
2	72097	Bells Ferry Road at Kellogg Creek Road and Victory Drive Cross Brook Drainage	Intersection Improvement	Bartow Paving Company, Inc.	6/6/2022	270	5/6/2023	\$ 2,200,008.41	\$ 1,790,806.86	81.4%	Contractor 95% complete with punchlist. Signal 30-day monitoring operation time began 4/6.
3	72106	Wiley Bridge Road at Cox Road	Roundabout	Colditz Trucking	3/15/2022	270	6/30/2023	\$ 923,842.98	\$ 696,674.11	75.4%	Contractor 75% complete with punchlist. Roundabout lighting lamps and service point on order, ETA end of May.
4	75708	2023 Resurfacing Project	Paving various roads in Cherokee County	Bartow Paving Company, Inc.	4/3/2023	120	7/31/2023	\$ 3,216,291.58	\$ -	0.0%	Paved Orange Shoals, North Lake and Tamarack.
5	72110	Union Hill Road at Lower Union Hill Road	Roundabout	Ohmshiv Construction	2/13/2023	180	8/11/2023	\$ 1,936,636.36	\$ -	0.0%	Contractor has installed storm drain pipe on north side of project. Coordinating and relocating utilities. Intersection will need to shut down during the summer months in order to build the roundabout. Working on offsite drainage plan revision.
6	73118	Etowah Valley Estates	Drainage Repairs	RDJE, Inc.	2/27/2023	183	8/28/2023	\$ 913,644.00	\$ -	0.0%	Began pipe repairs week of 4/17 48" pipe A12 towards A1 with Geokrete.
7	72118	SR 140 at Scott Road and Avery Road	Intersection Improvement	Wilson Construction Management, LLC	1/16/2023	180	9/14/2023	\$ 831,497.83	\$ 76,845.76	9.2%	*Contractor waiting on utilities to relocate in order to complete road widening. Signal equipment delays, possible turn on end of July. *Avery Rd waiting on a coordination meeting with GDOT to begin that portion of the project.
8	72121	Kellogg Creek Road at Jacobs Road	Lower vertical curve at intersection with Jacobs Road	Baldwin Paving Company, Inc.	1/23/2023	180	9/21/2023	\$ 767,616.88	\$ 82,927.40	10.8%	Utility coordination and relocation has begun. Contractor can begin work after utilities relocate. Detour map has been approved. Detour Dates forthcoming. Possible conflicts with CCWSA and Cobb Co. Sewer.
9	73114	Rhine Road	Roadway Improvement Project from SR 20 to Upper Sweetwater Trail	Bartow Paving Company, Inc.	1/2/2023	270	9/28/2023	\$ 2,747,862.71	\$ 168,597.32	6.1%	Utilities are relocating. Contractor has installed about 75% of the side drain pipes. Road Bed construction to begin soon.

No.	Project No.	Project Name	Description	Contractor	Notice to Proceed	Contract Days	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
10	73035	Hames Road	Roadway Reconstruction - SR 92 to Jamerson Road; includes roundabout at S. Jeff Road intersection	Bartow Paving Company, Inc.	6/15/2022	545	12/11/2023	\$ 5,028,160.19	\$ 864,238.13	17.2%	Road paved from Smoke Hill Ln to Russell Ln. Contractor working on Phase 3 - roundabout and Phase 4 towards West Oaks until summer June 1. Will construct and complete roundabout during summer months in order to minimize impacts to school traffic. Roundabout will open August 1st.
11	73121	Technology Ridge Parkway, Phase 1	New Alignment Roadway	CW Matthews	10/31/2022	548	4/30/2024	\$ 9,074,620.00	\$ 874,935.18	9.6%	Clearing completed. Excavating Ponds 1 and 2 and exporting dirt to Airport Expansion project. Utilities to begin relocating in May 2023.
12	73098	Shoal Creek Culvert Replacement	Culvert replacement and road re-alignment	JG Leone Enterprises, Inc.	4/10/2023	180	10/6/2023	\$ 1,765,716.95	\$ -	0.0%	Pre-con 4/6. NTP 4/10. Work to begin. Darters in creek restricted work timeframes for box culvert work may begin 7/1/2023.
13	75708	2022 Resurfacing Project Phase II	Paving various roads in Cherokee County	Baldwin Paving Company, Inc.	6/27/2022	120	10/24/2022	\$ 3,518,574.15	\$ 3,158,536.85	89.8%	Paving complete. Striping needs to be completed.
14	72125	East Cherokee Drive at SR 140	Stone façade on retaining walls	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Project out for bids - Due April 11. Project under review.
15	TBD	Hunter Trail at Bells Ferry Rd	Intersection Improvement	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Project out for bids - Due May 2nd.

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
1	63001/74008	Kingsland Street and North Briar Ridge	Drainage Improvement Project	Calco Engineering	Final Design	3rd Quarter 2023	Right-of-way acquisition complete. Positioning for let.	7/7	Drainage improvements to correct flooding issue. Outfall for pond associated with Bells Ferry Widening. All plan comments satisfied.
2	72122	Ball Ground Highway Roundabout	Installation of a single-lane roundabout at the intersection of Ball Ground Highway and Howell Bridge Road	Southeastern Engineering, Inc. (SEI)	Preliminary Design	4th Quarter 2023	Kickoff meeting held 11/7/22. Concept received. Preliminary plans being developed.	TBD	Roundabout will be converted to a multi-lane roundabout as part of the Ball Ground Bypass. City of Ball Ground is funding part of PE
3	73105	Hickory Road Sidewalks	Sidewalk and Intersection Improvement	Volkert	Right-of-way	4th Quarter 2023	Project on hold while preliminary plans for SR 140 at Batesville/Hickory are being developed. Project extended to New Light Road. Concept for the project extension has been approved. In right of way acquisition. Plans are being revised.	9/13	Fill in the gap sidewalk project along Hickory Rd between SR 140 and East Cherokee Dr. East Cherokee Dr and Hickory Rd intersection to be brought up to ADA standards. Additional sidewalks to be added to Hickory Road and Stringer Road.
4	71005 GDOT PI #0013525	Bells Ferry Road over Little River/Lake Allatoona	Bridge Replacement Project	VHB, Inc.	Right-of-way	4th Quarter 2023	Working with ACOE and marina owners regarding permitting needs and impacts to marina operations. Plans revised to accommodate new driveway location. Right of way has been authorized. Met with ACOE on 3/20/2023. Finalizing cost to cures and appraisals.	0/1	GDOT design and construct. County to acquire right-of-way. GDOT working to bid with Bells Ferry Road project. County will look at possibility of advanced acquisition of restaurant parcel.
5	72100 GDOT PI #0016365	Trickum Road at SR 92	Intersection Improvement Project	Southeastern Engineering, Inc. (SEI)	Right-of-way	2nd Quarter 2024	Right of way estimate complete. Utility relocation estimate complete. Concept Report has been submitted to GDOT. Utility coordination underway. Preliminary plans received. PPR held on 10/28/21. ROW authorized and underway. FFPR held 2/16/23. Plan revisions underway.	1/20	Intersection improvements project to include dual-left-turn lanes and receiving lanes on northbound and southbound Trickum Road approaches to SR 92. Also includes reconfiguration of Trickum Road at Gunnin Road intersection.
6	73115	South Jeff Road	Roadway Improvement Project	Atlas Technical Consultants	Right-of-way	3rd Quarter 2024	Kickoff meeting held 12/3/2020. Preliminary engineering approved. Right of way acquisition underway.	18/19	Realign South Jeff Road to remove severe curve and add sidewalk on the east side. Project to be coordinated with Hames Road
7	72115	SR 140 at Batesville Road/Hickory Road	Intersection Improvement Project	Heath & Lineback Engineers	Right-of-way	4th Quarter 2024	Initial traffic study submitted to GDOT. Review meeting held 12/15/2020. Revised plans have been received. Right of way acquisition underway	27/31	Intersection improvements project to include additional turn lanes and through lanes on all legs of the intersection.
8	73093	Trickum Road - Sycamore Lane to Belles Lane	Installation of a center left-turn lane	Arcadis	Final Design	4th Quarter 2024	Right of way acquisition complete.	24/25	Roadway improvements include installation of a center left-turn lane for entire length and installation of sidewalk along the west side of the corridor.
9	74008	Dupree Road and King Arthur Drive	Drainage Improvement Project	American Engineers (AEI)	Right-of-way	TBD	Project kickoff meeting held on 10/26/21. Concept plan received on 1/26/22. Preliminary plans approved. Right of way acquisition underway. Additional sidewalk added to project. Plans under review.	2/4	Drainage improvements to install piping and culverts to correct flooding issue.
10	74008	Mountain Park Road	Drainage Improvement Project	Practical Design Partners	Final Design	TBD	Project in review. Test holes complete. Design complete.	TBD	Drainage improvements to pipe existing overland flow
11	74008	Galts Road and Rocky Lane	Drainage Improvement Project	Calco Engineering	Final Design	TBD	Project kickoff meeting held on 10/8/21. Preliminary design received. Easements acquired. Design complete.	3/3	Drainage improvements to correct flooding issue
12	63001 GDOT PI #0013526	Bells Ferry Road - Southfork Way to Victoria Road	Widening from 2 to 4 lanes	VHB, Inc.	Right-of-way	TDB	Design is in progress. Utility coordination and storm drainage design being completed. Right of way acquisition in progress.	128/138	GDOT design and construct. County to acquire right-of-way. Project limit revised to end at Victoria Road. GDOT is proposing to use HB 170 funds for construction.
13	63089	S. Cherokee Lane	Improve a substandard County roadway	BM&K Construction & Engineering, Inc.	Right-of-way	TBD	Right of way acquisition in progress. Consultant looking at changes to minimize some easement areas. Cherokee County will need to look at the last 2 parcels. Additional 1,800 linear feet added to the project. Revised ROW plans under review.	25/28	Project includes improving horizontal and vertical alignment on 3,000 feet of substandard roadway.
14	74008	Water Tank Road at Canton Creek	Drainage Improvement Project	Calco Engineering	Right-of-way	TBD	Environmental screening complete. Preliminary plans complete. Right of way acquisition underway	1/6	Drainage improvements to upgrade existing non-functional culverts
15	74008	Allatoona Pass at Woodstock Road	Drainage Improvement Project	Calco Engineering	Right-of-way	TBD	Concept approved 7/26/2022. Preliminary plans complete. Right of way acquisition underway	9/16	Drainage improvements in existing neighborhood to upgrade existing system
16	74008	Creekview Subdivision	Drainage Improvement Project	Calco Engineering	Right-of-way	TBD	Kickoff meeting held 9/7/22. Preliminary plans complete. Right of way acquisition underway.	5/10	Drainage improvements in existing neighborhood to upgrade existing system
17	74008	Union Hill Road at Mill Creek Tributary	Drainage Improvement Project	Practical Design Partners	Right-of-way	TBD	Kickoff meeting held 4/27/22, preliminary plans complete		Drainage improvements to upgrade existing non-functional culverts

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
18	72018	Sugar Pike & Batesville	Roundabout	MaesAwyr, LLC	Right-of-way	TBD	Right-of-way acquisition in progress. Working with the Nix Family on 4 parcels	3/7	Intersection improvements that includes the installation of a roundabout
19	74008	Shaw Drive Culvert Replacement	Drainage Improvement Project	Southeastern Engineering, Inc. (SEI)	Right-of-way	TBD	Kickoff meeting held 2/1/22. Preliminary plans complete.	TBD	Drainage improvements to replace existing undersized culvert
20	73128 GDOT PI #0002525	Ball Ground Bypass	New alignment roadway	TBD	Preliminary Design	TBD	Concept Report approved 10/22/21. Funding for PE awarded by ARC, awaiting NTP.	TBD	New alignment roadway from SR 369 to SR 5.
21	72101 GDOT PI #000019631	575 at Towne Lake Parkway Interchange Operational Improvements (PI 0019361)	Interchange Improvement Project	Arcadis	Preliminary Design	TBD	Concept Report has been approved by GDOT. Kickoff meeting held 11/22/22. Survey underway. Project will have a new PI number and GDOT project manager once funding is announced	TBD	Interchange improvement study to add capacity to the interstate ramps. Additional lanes added to Towne Lake Parkway.
22	72117 GDOT PI #0017804	SR 140 at Univeter Road	Intersection Improvement Project	VHB, Inc.	Preliminary Design	TBD	Kickoff meeting held on August 12, 2021. Traffic and environmental studies complete. CTM held June 29, 2022. A3M held July 7, 2022. Anticipating Concept Report approval. PFPF plans underway.	TBD	Intersection improvements to include double left turns on to Univeter, widening of all approaches.
23	73122	Old Dawsonville Road	Fill in the gap sidewalk project	Practical Design Partners	Preliminary Design	TBD	Concept approved May 2022. Survey complete. Design underway. Preliminary plans under review	TBD	Fill in the gap sidewalk project in the City of Ball Ground between William Court and Tom Avery Drive.
24	73123	Holbrook Campground Road at Midway Road	Intersection Improvement Project	Practical Design Partners	Preliminary Design	TBD	Concept approved 6/20/22. Survey complete. Preliminary plans under review. Right of way plans being developed	TBD	Intersection improvement project to improve skewed intersection.
25	73126	Old Alabama Road Sidewalks	Fill in the gap sidewalk project	BM&K Construction & Engineering, Inc.	Preliminary Design	TBD	Kickoff meeting held 9/18/22. Survey underway	TBD	4,000 linear foot sidewalk addition
26	72111	East Cherokee Drive at Bradshaw Drive and Avery Creek Drive	Intersection Improvement Projects	Volkert	Preliminary Design	TBD	Kickoff meeting held 9/15/22. Survey underway. Preliminary plans underway	TBD	Intersection improvements to include additional left turn lanes and right turn lanes.
27	PI 0019205. 73125	Bells Ferry Multi-Use Trail	Multi-Use Trail Project	Thomas & Hutton	Preliminary Design	TBD	Project Framework Agreement approved. Project RFQ out for Phase 1 review complete. RFQ Phase 2 complete. Fee negotiations underway	TBD	Ten foot multi-use trail project from the Cobb County line to Victory Road.
28	73124	Bates Drive	Sidewalk Project	Calco Engineering	Preliminary Design	TBD	Project awarded January 24, 2023; preliminary plans received	TBD	Sidewalk connection project, including curb and gutter
29	74008	Stell Road	Drainage Improvement Project	Calco Engineering	Preliminary Design	TBD	Project awarded March 10, 2023; Kickoff meeting was March 20, 2023	TBD	Drainage improvements along substandard roadway
30	72124	Holly Springs Parkway at Palm Drive	Intersection Improvement Project	Keck & Wood	Preliminary Design	TBD	Project awarded March 22, 2023; Kickoff meeting on March 31, 2023	TBD	Realign Palm Drive to create 4 way signalized intersection at River Park Boulevard
31	72123	East Cherokee Drive at Mill Creek Drive	Roundabout	Keck & Wood	Preliminary Design	TBD	Project awarded April 4th. Kickoff meeting on April 12th	TBD	Creation of a roundabout at the entrance to a new subdivision.
32	74008	Woodstock Road over Kellogg Creek	Drainage Improvement Project	Southeastern Engineering, Inc. (SEI)	Concept	TBD	Drainage study complete 8/2022. Concept to be determined, working to establish bridge type	TBD	Drainage improvements to upgrade existing non-functional culverts
33	73088	Heard Road Extension/Technology Ridge Parkway	Scoping Study	VHB, Inc.	Concept	TBD	Concept validation and surveys underway. Initial concept for Phase 4 and 5 reviewed. Preliminary alignment for Phase 2 and 3 underway	N/A	Scoping study to determine project scope, schedule and budget. Determine path for potential roadway and right-of-way needs. Determine environmental permitting requirements and potential utility conflicts.
34	73119	Old Highway 5 Corridor Study	Corridor Traffic Study	Keck & Wood	Complete	TBD	Kick off meeting held on 11/5/21. Meetings with cities and GDOT complete. Traffic counts complete. Existing conditions complete. Recommendations complete. Signal timing under evaluation. Conceptual design received	N/A	Corridor traffic study for the 14 mile corridor. Project to be coordinated with the cities.
35	73104	Hidden Branches	Drainage project	Atlas Technical Consultants	Reviewing	TBD	Construction plans revised and complete. Right of way acquisition to be completed.	3/5	Replacement of deteriorating culverts
36	73110	Canton Street Extension	Roadway Improvement Project	Calco Engineering	On Hold	TBD	Design complete. Right of way acquisition to be completed		Upgrade of deficient roadway.
37	72096	SR 140 at Darnell Road	Intersection Improvements	BM&K Construction & Engineering, Inc.	On Hold	TBD	Project design is complete.	0/6	Project includes adding left-turn lane from westbound SR 140 to Darnell Road.
38	72120	Damascus Road Intersections	Intersection Improvement Project	Calco Engineering	On Hold	TBD	Kickoff meeting held 5/14/2021. Concept development approved. Preliminary plans approved. Right of way acquisition put on hold.	2/5	Intersection improvement projects at the intersections at Upper Bethany Road and Soap Creek Road

# PUBLIC WORKS 2023 PROJECTS STATUS MONTHLY REPORT

**APRIL 2023**

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
1	City of Waleska	City coordination working on a building site expansion, drainage and parking lot.	N/A	N/A	May 2023. All work completed except final paving.	N/A
2	Mt Carmel Church Lane	Full Depth Reconstruction.	SR-108	End of CO Maint	Full Depth Reconstruct road beginning week of 3/21. Cleaned out cross and driveway pipes. Patching and paving soon.	1.800
3	Huey Barnes Lane	Construct road to County Standards	Lower Burris Road	End of CO Maint	Cleared project. Utilities relocated. Work to begin mid May.	0.401
4	Clearwater Trail	Leveling/pave	SR-20	Cul-de-sac	May 2023	0.213
5	Pea Ridge Community Center Parking	Pave parking lot	N/A	N/A	May 2023	N/A
6	Salacoa Road	Patch/Level/Overlay	Jerusalem Church Road	Bartow County Line	May/June 2023	3.992
7	Yellow Creek Drive	Patch/Overlay	SR-369	Conns Creek Road	Late May/June 2023	5.170
8	Kennesaw Ave	City of Nelson IGA Project	Canton Highway	City Limit Sign	Summer 2023	0.794
9	Nelson Oaks Drive	City of Nelson IGA Project	Old Nelson Road	Cul-de-sac	Summer 2023	0.270
10	Baker Street	City of Nelson IGA Project	Kennesaw Ave.	Canton Highway	Summer 2023	0.320
11	Large Court	Pave, cul-de-sac, and drainage	Old Farm Road	Dead End	June/July	0.100
12	Brigham Circle	Grind/Binder/Overlay	Univeter Road	Univeter Road	Late Summer 2023	0.605
13	Stacy Court	2" Binder/Overlay	Brigham Circle	Cul-de-sac	Late Summer 2023	0.326
14	Peardon Court	Patch/Overlay	End of CO Maint	End of CO Maint	Late Summer 2023	0.116
15	Peardon Road	Pave and widen to 18'; Extend existing cross pipe	New Light Road	Peardon Court	Late Summer 2023	0.218
16	Upper Sweetwater Trail	Final project is Field Fit Widening	SR-20	Campbell Trail	ROW & TCE Acquisition Underway; Leveling underway	2.183

# PUBLIC WORKS 2023 PROJECTS STATUS MONTHLY REPORT

APRIL 2023

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
17	Rampley Trail	Field Fit Widening	Sam Nelson	East of Patriot Trail to End of CO Maint	ROW & TCE Acquired; clearing will begin this year	1.631
18	Lula Payne Trail	Widen, improve and resurface a substandard width roadway	SR-372	End of CO Maint	Working with Sawnee EMC to assist in removal of trees along roadway. Public Works re-evaluating.	0.648
19	Liberty Church Lane	Roadway Improvement Project	SR-372	End of CO Maint	ROW staked; evaluating project scope	0.534
20	Haynes Lane	Pave-Widen with Asphalt	Haynes Circle	End of CO Maint	Evaluating Schedule	0.206
21	Haynes Circle	Pave-Widen with Asphalt	Holly Street	Haynes Circle/Gate	Evaluating Schedule	0.332
22	Mountain Park Road	Deep Patch Roots/Level/Overlay	Wiley Bridge Road	Fulton County Line	Scheduling with drainage project	0.605
23	White Road	Patch/Overlay	Address 1274	Bartow County Line	Complete April 2023	1.284
24	Mt. Olive Church Lane	Patch/Overlay, Leveling	SR-20	White Road	Complete April 2023	0.938
25	Public Works - Chattin Drive	Demolition of old Public Works site and parking lot on Chattin Drive.	N/A	N/A	Complete	N/A
					<b>TOTAL MILES</b>	<b>21.637</b>



**HAMES ROAD RECONSTRUCTION**





**TECHNOLOGY RIDGE PARKWAY NEW CONSTRUCTION**



**KELLOGG CREEK ROAD AT JACOBS ROAD INTERSECTION IMPROVEMENT**



**SR 140 AT SCOTT ROAD AND AVERY ROAD INTERSECTION IMPROVEMENTS**



**2023 RESURFACING PROJECT—TAMARACK SUBDIVISION**