



CHEROKEE COUNTY ROADWAY CAPITAL PROGRAM MANAGEMENT

PROJECT STATUS REPORT

February 20, 2023

Project No.	Project	Description	Contractor	Notice to Proceed	Contract Completion Date	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
62068	SR 140 at East Cherokee Dr	Intersection Improvement	Summit Construction & Development LLC	12/7/2020	12/6/2021	3/1/2023	\$ 4,028,297.70	\$ 3,846,315.66	95.5%	Contractor working on punchlist Added work: Extend sidewalk to White Columns.
71010	Transart Pkwy over Toonigh Creek Bridge Replacement	Bridge replacement over Toonigh Creek	CMES, Inc.	8/2/2021	8/1/2021	10/18/2022	\$ 1,700,329.90	\$ 1,738,748.08	102.3%	Final Accepted 10/18/2022
72106	Wiley Bridge Road at Cox Road	Roundabout	Colditz Trucking	3/15/2022	3/14/2022	3/1/2023	\$ 923,842.98	\$ 696,674.11	75.4%	Contractor working on final items. Lighting poles are on back order, ETA Feb 2023
72097	Bells Ferry Road at Kellogg Creek Road and Victory Drive	Intersection Improvement - Design	Bartow Paving Company, Inc.	6/6/2022	3/2/2023	3/2/2023	\$ 2,200,008.41	\$ 1,554,506.78	70.7%	Contractor has paved the widening sections. Signal work being completed along with final dressing. Asphalt topping, concrete medians and traffic shift work remaining.
73035	Hames Road	Roadway Reconstruction - SR 92 to Jamerson Road; includes roundabout at S. Jeff Road intersection	Bartow Paving Company, Inc.	6/16/2022	12/12/2023	12/13/2023	\$ 5,028,160.19	\$ 298,845.38	5.9%	Road closed from Smoke Hill Ln to Jett Rd until March 2023. Contractor installing storm drainage and building road bed as they work along. AT&T and Cobb EMC will be relocating within the closure. AGL and CCWSA are working from Jett Rd to Jamerson Rd with their relocations.
61008	Union Hill Road - Bridge over Canton Creek	Bridge replacement/upgrade project	Georgia Bridge & Concrete, LLC	6/20/2022	12/16/2022	1/4/2023	\$ 1,677,999.99	\$ 1,659,731.45	98.9%	Final Accepted 1/4/2023.
75708	2022 Resurfacing Project Phase I	Paving various roads in Cherokee County	Bartow Paving Company, Inc.	7/11/2022	11/7/2022	11/28/2022	\$ 4,895,135.03	\$ 4,781,570.70	97.7%	Final Accepted 11/28/2022
75708	2022 Resurfacing Project Phase II	Paving various roads in Cherokee County	Baldwin Paving Company, Inc.	6/27/2022	10/24/2022	2/15/2023	\$ 3,518,574.15	\$ 3,158,536.85	89.8%	Paving complete. Contractor working on punchlist items.
73114	Rhine Road	Roadway Improvement Project from SR 20 to Upper Sweetwater Trail	Bartow Paving Company, Inc.	1/2/2023	9/28/2023		\$ 2,747,862.71	\$ 168,597.32	6.1%	Contractor began work 1/2/2023. Clearing and grubbing activities. Amicalola relocating power poles and lines. Contractor to begin grading and pipe work Feb 2023.
63088	Technology Ridge Parkway, Phase 1	New Alignment Roadway	CW Matthews	10/31/2022	4/30/2024		\$ 9,074,620.00	\$ 580,153.84	6.4%	Contractor finishing up clearing. Will begin exporting dirt to Airport Expansion project. Utilities to begin relocating in Feb 2023.

Project No.	Project	Description	Contractor	Notice to Proceed	Contract Completion Date	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
64011	Kellogg Creek Road at Jacobs Road	Lower vertical curve at intersection with Jacobs Road	Baldwin Paving Company, Inc.	1/23/2023	7/21/2023		\$ 767,616.88	\$ -	0.0%	Contractor has begun clearing trees. Utility coordination and survey work to ensue.
72118	SR 140 at Scott Road and Avery Road	Intersection Improvement	Wilson Construction Management, LLC	1/16/2023	7/14/2023		\$ 831,497.83	\$ -	0.0%	Contractor has begun clearing and widening the road at Scott Road.
73098	Shoal Creek Culvert Replacement	Culvert replacement and road re-alignment	JG Leone Enterprises, Inc.	TBD			\$ 1,765,716.95	\$ -	0.0%	Contract Awarded 2/7/2023.
72110	Union Hill Road at Lower Union Hill Road	Roundabout	Ohmshiv Construction	2/13/2023	8/11/2023		\$ 1,936,636.36	\$ -		NTP 2/13/2023
73118	Etowah Valley Estates	Drainage Repairs	RDJE, Inc.	TBD			\$ 913,644.00	\$ -	0.0%	Pre-Con to be held 2/20/2023
75708	2023 Resurfacing Project	Paving various roads in Cherokee County	TBD	TBD						Contract is being prepared to bid. To be awarded 3/21/2023.
	City of Waleska	City coordination working on a building site expansion, drainage and parking lot.	In-house by Public Works							
	Public Works - Chattin Drive	Demolition of old Public Works site and parking lot on Chattin Drive.	In-house by Public Works							
74011	Lula Payne Trail	Widen, improve and resurface a substandard width roadway	In-house by Public Works	TBD					0%	Working with Sawnee EMC to assist in removal of trees along roadway. Public Works scheduling work Spring/Summer.

Project No.	Project	Description	Consultant/Designer	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
72018	Batesville Road at Sugar Pike	Roundabout	MaesAwyr, LLC	1st Quarter 2023	Right of way acquisition in progress. Working with the Nix family on 4 parcels	3/7	Intersection improvements that includes the installation of a roundabout.
72120	Damascus Road Intersections	Intersection Improvement Project	Calco Engineering	1st Quarter 2023	Kickoff meeting held 5/14/2021. Concept development approved. Preliminary plans approved. Right of way acquisition underway.	2/5	Intersection improvement projects at the intersections at Upper Bethany Road and Soap Creek Road
73105	Hickory Road Sidewalks	Sidewalk and Intersection Improvement	Volkert	2nd Quarter 2023	Project on hold while preliminary plans for SR 140 at Batesville/Hickory are being developed. Project extended to New Light Road. Concept for the project extension has been approved. In right of way acquisition. Plans are being revised.	9/13	Fill in the gap sidewalk project along Hickory Rd between SR 140 and East Cherokee Dr. East Cherokee Dr and Hickory Rd intersection to be brought up to ADA standards. Additional sidewalks to be added to Hickory Road and Stringer Road.
72115	SR 140 at Batesville Road/Hickory Road	Intersection Improvement Project	Heath & Lineback Engineers	2nd Quarter 2023	Initial traffic study submitted to GDOT. Review meeting held 12/15/2020. Revised plans have been received. Project has begun right of way acquisition.	25/31	Intersection improvements project to include additional turn lanes and through lanes on all legs of the intersection.
73093	Trickum Road - Sycamore Lane to Belles Lane	Installation of a center left-turn lane	Arcadis	3rd Quarter 2023	Right of way acquisition complete.	24/25	Roadway improvements include installation of a center left-turn lane for entire length and installation of sidewalk along the west side of the corridor.
72122	Ball Ground Highway Roundabout	Installation of a single-lane roundabout at the intersection of Ball Ground Highway and Howell Bridge Road	Southeastern Engineering, Inc. (SEI)	3rd Quarter 2023	Kickoff meeting held 11/7/22. Concept design underway.		Roundabout will be converted to a multi-lane roundabout as part of the Ball Ground Bypass. City of Ball Ground is funding part of PE
73115	South Jeff Road	Roadway Improvement Project	Atlas Technical Consultants	3rd Quarter 2023	Kickoff meeting held 12/3/2020. Preliminary engineering approved. Right of way acquisition underway.	16/19	Realign South Jeff Road to remove severe curve and add sidewalk on the east side. Project to be coordinated with Hames Road
71005 GDOT PI #0013525	Bells Ferry Road over Little River/Lake Allatoona	Bridge Replacement Project	VHB, Inc.	4th Quarter 2023	Working with ACOE and marina owners regarding permitting needs and impacts to marina operations. Plans revised to accommodate new driveway location. Right of way has been authorized	0/1	GDOT design and construct. County to acquire right-of-way. GDOT working to bid with Bells Ferry Road project. County will look at possibility of advanced acquisition of restaurant parcel.
72100 GDOT PI #0016365	Trickum Road at SR 92	Intersection Improvement Project	Southeastern Engineering, Inc. (SEI)	2nd Quarter 2024	Right of way estimate complete. Utility relocation estimate complete. Concept Report has been submitted to GDOT. Utility coordination underway. Preliminary plans received. FFPR held on 10/28/21. ROW authorized and underway. FFPR to be held 2/16/23	0/20	Intersection improvements project to include dual left-turn lanes and receiving lanes on northbound and southbound Trickum Road approaches to SR 92. Also includes reconfiguration of Trickum Road at Gunnin Road intersection.
63001 GDOT PI #0013526	Bells Ferry Road - Southfork Way to Victoria Road	Widening from 2 to 4 lanes	VHB, Inc.	TDB	Design is in progress. Utility coordination and storm drainage design being completed. Right of way acquisition in progress.	127/138	GDOT design and construct. County to acquire right-of-way. Project limit revised to end at Victoria Road. GDOT is proposing to use HB 170 funds for construction.
63089	S. Cherokee Lane	Improve a substandard County roadway	BM&K Construction & Engineering, Inc.	TBD	Right of way acquisition in progress. Consultant looking at changes to minimize some easement areas. Cherokee County will need to look at the last 2 parcels. Additional 1,800 linear feet added to the project.	25/28	Project includes improving horizontal and vertical alignment on 3,000 feet of substandard roadway.
72101 GDOT PI #000019631	575 at Towne Lake Parkway Interchange Operational Improvements (PI 0016016)	Interchange Improvement Project	Arcadis	TBD	Concept Report has been approved by GDOT. Kickoff meeting held 11/22/22. Survey underway. Project will have a new PI number and GDOT project manager once funding is announced		Interchange improvement study to add capacity to the interstate ramps. Additional lanes added to Towne Lake Parkway.
63093 GDOT PI #0002525	Ball Ground Bypass	New alignment roadway	TBD	TBD	Concept Report approved 10/22/21. Funding for PE awarded by ARC, awaiting NTP.		New alignment roadway from SR 369 to SR 5.

Project No.	Project	Description	Consultant/Designer	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
72117 GDOT PI #0017804	SR 140 at Univeter Road	Intersection Improvement Project	VHB, Inc.	TBD	Kickoff meeting held on August 12, 2021. Traffic and environmental studies complete. CTM held June 29, 2022. A3M held July 7, 2022. Anticipating Concept Report approval. PFPR plans underway.		Intersection improvements to include double left turns on to Univeter, widening of all approaches.
73088	Heard Road Extension/Technology Ridge Parkway	Scoping Study	VHB, Inc.	TBD	Concept validation and surveys underway. Initial concept for Phase 4 and 5 reviewed. Preliminary alignment for Phase 2 and 3 underway		Scoping study to determine project scope, schedule and budget. Determine path for potential roadway and right-of-way needs. Determine environmental permitting requirements and potential utility conflicts.
72096	SR 140 at Darnell Road	Intersection Improvements	BM&K Construction & Engineering, Inc.	TBD	Project design is complete.	0/6	Project includes adding left-turn lane from westbound SR 140 to Darnell Road.
73122	Old Dawsonville Road	Fill in the gap sidewalk project	Practical Design Partners	TBD	Concept approved May 2022. Survey complete. Design underway. Preliminary plans under review		Fill in the gap sidewalk project in the City of Ball Ground between William Court and Tom Avery Drive.
73123	Holbrook Campground Road at Midway Road	Intersection Improvement Project	Practical Design Partners	TBD	Concept approved 6/20/22. Survey complete. Preliminary plans under review. Right of way plans being developed		Intersection improvement project to improve skewed intersection.
73126	Old Alabama Road Sidewalks	Fill in the gap sidewalk project	BM&K Construction & Engineering, Inc.	TBD	Kickoff meeting held 9/18/22. Survey underway		4,000 linear foot sidewalk addition
72111	East Cherokee Drive at Bradshaw Drive and Avery Creek Drive	Intersection Improvement Projects	Volkert	TBD	Kickoff meeting held 9/15/22. Survey underway. Preliminary plans underway		Intersection improvements to include additional left turn lanes and right turn lanes.
PI 0019205. 73125	Bells Ferry Multi-Use Trail	Multi-Use Trail Project	TBD	TBD	Project Framework Agreement approved. Project RFQ out for Phase 1 review complete. RFQ Phase 2 underway		Ten foot multi-use trail project from the Cobb County line to Victory Road.
73110	Canton Street Extension	Roadway Improvement Project	Calco Engineering	TBD	Design complete. Right of way acquisition in progress.		Upgrade of deficient roadway.
72123	East Cherokee Drive at Mill Creek Drive	Roundabout	TBD	TBD	RFP has been posted, waiting for questions and responses		Creation of a roundabout at the entrance to a new subdivision.
72124	Holly Springs Parkway at Palm Drive	Intersection Improvement Project	TBD	TBD	RFP has been posted, waiting for questions and responses		Realign Palm Drive to create 4 way signalized intersection at River Park Boulevard
63001/74008	Kingsland Street and North Briar Ridge	Drainage Improvement Project	Calco Engineering	TBD	Project in right of way acquisition	5/6	Drainage improvements to correct flooding issue. Outfall for pond associated with Bells Ferry Widening
74008	Galts Road and Rocky Lane	Drainage Improvement Project	Calco Engineering	TBD	Project kickoff meeting held on 10/8/21. Preliminary design received. Easements acquired. Final revisions underway before project can be bid.	3/3	Drainage improvements to correct flooding issue
74008	Dupree Road and King Arthur Drive	Drainage Improvement Project	American Engineers (AEI)	TBD	Project kickoff meeting held on 10/26/21. Concept plan received on 1/26/22. Preliminary plans approved. Right of way acquisition underway. Additional sidewalk added to project.	2/4	Drainage improvements to install piping and culverts to correct flooding issue.
74008	Shaw Drive Culvert Replacement	Drainage Improvement Project	Southeastern Engineering, Inc. (SEI)	TBD	Kickoff meeting held 2/1/22		Drainage improvements to replace existing undersized culvert
74008	Mountain Park Road	Drainage Improvement Project	Practical Design Partners	TBD	Project in review. Test holes complete. Design under review.		Drainage improvements to pipe existing overland flow
74008	Woodstock Road over Kellogg Creek	Drainage Improvement Project	Southeastern Engineering, Inc. (SEI)	TBD	Drainage study complete 8/2022. Concept to be determined, working to establish bridge type		Drainage improvements to upgrade existing non-functional culverts
74008	Water Tank Road at Canton Creek	Drainage Improvement Project	Calco Engineering	TBD	Environmental screening complete. Preliminary plans complete. Right of way acquisition underway	0/6	Drainage improvements to upgrade existing non-functional culverts
74008	Allatoona Pass at Woodstock Road	Drainage Improvement Project	Calco Engineering	TBD	Concept approved 7/26/2022. Preliminary plans complete. Right of way acquisition underway	2/16	Drainage improvements in existing neighborhood to upgrade existing system

Project No.	Project	Description	Consultant/Designer	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
74008	Creekview Subdivision	Drainage Improvement Project	Calco Engineering	TBD	Kickoff meeting held 9/7/22. Preliminary plans complete. Right of way acquisition underway.	0/10	Drainage improvements in existing neighborhood to upgrade existing system
74008	Union Hill Road at Mill Creek Tributary	Drainage Improvement Project	Practical Design Partners	TBD	Kickoff meeting held 4/27/22, preliminary plans complete		Drainage improvements to upgrade existing non-functional culverts
73104	Hidden Branches	Drainage project	Atlas Technical Consultants	TBD	Construction plans revised and complete. Right of way acquisition in progress.	3/5	Replacement of deteriorating culverts
64011	Toonigh Road	Lower vertical curve at Deerfield Drive	In-house design	In-house	Plans are complete. Minimal right-of-way and easements required.		This improvement will improve sight distance at approach to Blalock Road.
73119	Old Highway 5 Corridor Study	Corridor Traffic Study	Keck & Wood	TBD	Kick off meeting held on 11/5/21. Meetings with cities and GDOT complete. Traffic counts complete. Existing conditions complete. Recommendations complete. Signal timing under evaluation. Conceptual design received		Corridor traffic study for the 14 mile corridor. Project to be coordinated with the cities.



EAST CHEROKEE DRIVE AT SR 140 INTERSECTION IMPROVEMENT PROJECT



WILEY BRIDGE ROAD AT COX ROAD ROUNDABOUT PROJECT





BELLS FERRY ROAD AT KELLOGG CREEK ROAD AT VICTORY DRIVE INTERSECTION IMPROVEMENT



HAMES ROAD RECONSTRUCTION



RHINE ROAD RECONSTRUCTION



TECHNOLOGY RIDGE PARKWAY NEW CONSTRUCTION



KELLOGG CREEK ROAD AT JACOBS ROAD INTERSECTION IMPROVEMENT



SR 140 AT SCOTT ROAD AND AVERY ROAD INTERSECTION IMPROVEMENTS



UNION HILL ROAD AT LOWER UNION HILL ROAD ROUNDABOUT



CITY OF WALESKA - PUBLIC WORKS



PUBLIC WORKS BUILDING - CHATTIN DRIVE