

Roadways Snapshot
SPLOST Roadway Program
January 28, 2022

Where Metro Meets the Mountains



Cherokee County/GDOT Projects

SR 140 at East Cherokee Dr - Phase 1 - under construction, estimated completion May 2022

- Adds right-turn lanes to 3 of 4 quadrants; adds left-turn lane storage
- Construction cost = \$3.2 million
- Engineering & ROW costs = \$2.0 million
- GDOT contribution = \$1,000,000 (20%)

SR 140 at Avery Road – PI 0016105 - construction bid August 2022

- Adds TWLTL on SR 140 from Scott Road south to Avery Road
- GDOT total estimated cost = \$700,000

SR 140 at Avery Road & Scott Road – Cherokee County project

- Adds right turn lanes on Scott Road and Avery Road
- Cherokee County total estimated cost = \$692,000
- Project to be bid June 2022

SR 92 at Trickum Road – PI 0016365 - construction bid June 2023

- Adds left turn lanes on all approaches, median on Trickum Road, roundabout at Gunnin Road
- Total estimated cost = \$6 million, including right of way, of that \$4.735 million federal funds



Cherokee County/GDOT Projects

SR 140 at Hickory Road/Batesville Road intersection

- Added thru lanes on SR 140 and Hickory Road/Batesville Road
- Currently in right of way acquisition
- County estimated cost = \$4.5 million
- Will request GDOT funds for construction phase

Bells Ferry Road – widen 2 to 4 lanes – Kellogg Creek Rd to Victoria Rd

- County is in right of way acquisition – 115 of 142 parcels acquired
- GDOT engineering - \$3 million
- County ROW purchase - \$16 million
- GDOT construction - \$35.3 million – bid for construction in August 2023

Bells Ferry Road Bridge over Little River

- GDOT engineering - \$2.8 million
- County ROW purchase - \$2 million
- GDOT construction - \$17.4 million – bid for construction in June 2023



Cherokee County Projects

Projects Currently Under Construction

- Univeter Road at New Light Road – new traffic signal
- Holbrook Campground Rd at Birmingham Hwy - roundabout
- Transart Parkway over Toonigh Creek bridge replacement
- Wiley Bridge Road at Cox Road – roundabout
- East Cherokee Drive at South Holly Springs Road – intersection improvement with additional lanes
- Towne Lake Sidewalk – multi-use trail – TL Hills South to TL Hills West
- Arnold Mill Road at River Laurel Way – culvert rehabilitation



Cherokee County Projects

Projects to be bid for construction in 2022


- Kellogg Creek Road at Victory Drive – intersection improvement
- Union Hill Road over Canton Creek bridge replacement
- Hames Road Improvements – road improvement including roundabout at S. Jett Road
- Shoal Creek Road – culvert replacement and roadway realignment
- Union Hill Road at Lower Union Hill Road – roundabout
- SR 140 at Avery Road and Scott Road – intersection improvements
- Technology Ridge Parkway – new alignment roadway
- Batesville Road at Sugar Pike Road – roundabout
- Hickory Road Sidewalks – fill in the sidewalk gaps
- Trickum Road – road improvement and sidewalks



Cherokee County Projects

Projects for design in 2022

- Woodstock Road at Oak Grove Elementary School – additional turn lanes
- East Cherokee Drive at Ranchwood Trail intersection
- East Cherokee Drive at Bradshaw Club Drive intersection
- Arnold Mill Road at Barnes Road/North Arnold Mill Road intersection
- Arnold Mill Road at North Arnold Mill Road intersection
- Bells Ferry Road at Butterworth Road intersection
- Bells Ferry Road at Wooten Drive north - intersection
- Holbrook Campground Road at Midway Road – roundabout
- Lower Birmingham Road at Sugar Pike Road - roundabout



Cherokee County/GDOT Projects

To be designed, 2021 TIP Project Solicitation

- **Ball Ground Bypass**
 - Federally funded project – construction of new alignment roadway for trucks to bypass downtown Ball Ground, includes 2 roundabouts
 - Federal funds requested - \$3 M for design, \$2 M for ROW, \$14 M for construction
 - Concept Report approved – 10/22/21
- **575 at Towne Lake Parkway**
 - Federal funded project – operational improvements at 575 interchange at Towne Lake Parkway
 - Federal funds requested - \$1.6M for ROW, \$5.5 M for construction
 - Concept Report approved – 2/16/21
 - Cherokee County will fund Engineering – approx. \$675,000
- **575 at Ridgewalk Parkway**
 - Federal funded project – operational improvements at 575 interchange at Ridgewalk Parkway
 - Federal funds requested - \$8.4 M for ROW and Construction
 - Concept Report approved - 3/1/21
 - City of Woodstock will fund Engineering – approx. \$675,000

Georgia DOT Projects

SR 140 – widen 2 to 4 lanes - long range – 2021-2040 – HB 170 funded – PI 0017387 - currently underway to scope project

- 575 to East Cherokee Dr – 5.6 miles – estimated cost = \$111 million
- East Cherokee Dr to Arnold Mill Rd – 4.5 miles – estimated cost = \$72 million

County projects - 2021 TIP Funding applications

- SR 140 at Univeter Road - \$3.9 million additional requested for ROW and construction
 - project is currently in design phase
- SR 140 at Old Batesville Curve - \$3.6 million requested



Georgia DOT Projects



SR 20 – widen 2 to 6 lanes (east of Canton)

- 575 to Scott Road – under construction – estimated to be complete – 1/23/2023
- Scott Rd to Union Hill Rd – construction bid 8/20/21 – construction cost = \$26 million
- Union Hill Rd to East Cherokee Dr – construction bid 10/15/23 – est. const. cost = \$45 million
- East Cherokee Dr to SR 369 – construction bid 10/15/24 – est. const. cost = \$29 million
- SR 369 to SR 371 – construction bid 10/15/25 – est. const cost = \$74 million

SR 20 – widen 2 to 4 lanes (west of Canton)

- 17 miles, 8 phases
- Initial Scoping Concept Meeting in 12/2020
- Construction is long range
- Total estimated project cost = \$168.5 million

QUESTIONS?

Jim Wilgus, P.E.
SPLOST Roadway Program Manager
Cherokee County Board of Commissioners
jawilgus@cherokeegea.com
770-721-7818

